



Id		Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	Nombres de los recursos	abril				
								05/03	12/03	19/03	26/03	02/04
1		ESTRUCTURA	86,88 días	mar 25/10/05	mar 28/02/06		CHOVER LARA					
35		CUBIERTA	21 días	mié 01/03/06	lun 03/04/06	34						
36		FACHADA	49,88 días	mar 04/04/06	mar 13/06/06	35						
37		fase I+II p1	10 días	mar 04/04/06	lun 17/04/06							
38		fase I+II P2	10 días	mar 18/04/06	mar 02/05/06	37						
39		fase I+ II P3	10 días	mié 03/05/06	mar 16/05/06	38						
40		desvanes fase I + II	8 días	mié 17/05/06	vie 26/05/06	39						
41		planta baja	12 días	lun 29/05/06	mar 13/06/06	40						
42		PAVIMENTO EN BALCONES	6 días	mié 17/05/06	mié 24/05/06	39						
43		BARANDILLAS EN BALCONES	3 días	jue 25/05/06	lun 29/05/06	42						
44		FACHADA CERRAMIENTOS EXTERIORES+SHUNTS	46,88 días	mié 08/02/06	mar 18/04/06							
45		planta baja	5 días	mié 08/02/06	mar 14/02/06	19FC+28 días						
46		planta 1 fase I+II	4 días	vie 24/02/06	mié 01/03/06	23FC+28 días						
47		planta 2 fase I+II	4 días	mar 14/03/06	lun 20/03/06	27FC+28 días						
48		planta 3 fase I+II	4 días	mar 04/04/06	vie 07/04/06	31FC+28 días						
49		desvanes fase I + II	4 días	jue 13/04/06	mar 18/04/06	34FC+28 días						
50		LÁMINA ANTIIMPACTO+AUTONIVELANT	30,88 días	mar 18/04/06	mié 31/05/06							
51		planta 1 fase I+II	3 días	mar 18/04/06	jue 20/04/06	37						
52		planta 2 fase I+II	3 días	mié 03/05/06	vie 05/05/06	38						
53		planta 3 fase I+II	3 días	mié 17/05/06	vie 19/05/06	39						
54		desvanes fase I + II	3 días	lun 29/05/06	mié 31/05/06	40						
55		TABQUERÍA	44,88 días	vie 21/04/06	vie 23/06/06							
56		planta 1 fase I+II	12 días	vie 21/04/06	mar 09/05/06	51						
57		planta 2 fase I+II	12 días	mié 10/05/06	jue 25/05/06	56						
58		planta 3 fase I+II	12 días	vie 26/05/06	lun 12/06/06	57						
59		desvanes fase I + II	9 días	mar 13/06/06	vie 23/06/06	58						
60		MONOCAPA	15 días	lun 26/06/06	vie 14/07/06	59						
61		INSTALACIÓN AIRE ACONDICIONADO	38,88 días	mié 10/05/06	lun 03/07/06							
62		fase I+II p1	7 días	mié 10/05/06	jue 18/05/06	56						
63		fase I+II P2	7 días	vie 26/05/06	lun 05/06/06	57						
64		fase I+ II P3	7 días	mar 13/06/06	mié 21/06/06	58						
65		desvanes fase I + II	4 días	lun 26/06/06	jue 29/06/06	59						
66		montaje máquinas	2 días	vie 30/06/06	lun 03/07/06	65						
67		INSTALACIÓN FONTERÍA+CALEFACCIÓN+T	94,88 días	jue 13/04/06	vie 25/08/06							
68		desaques bajantes-colectores para	15 días	jue 13/04/06	jue 04/05/06	34FC+28 días						
69		fase I+II p1	15 días	vie 19/05/06	jue 08/06/06	62						
70		fase I+II P2	15 días	vie 09/06/06	jue 29/06/06	69						
71		fase I+ II P3	15 días	vie 30/06/06	jue 20/07/06	70						
72		desvanes fase I + II	10 días	vie 21/07/06	jue 03/08/06	71						
73		planta baja-montantes viviendas	15 días	vie 04/08/06	vie 25/08/06	72						
74		p.sótano-acometida	5 días	vie 05/05/06	jue 11/05/06	68						
75		agua-cuadro de contadores.	86,88 días	vie 09/06/06	mié 11/10/06							
76		INSTALACIÓN ELÉCTRICA+TELECOMUNIC.										
76		fase I+II p1	20 días	vie 09/06/06	jue 06/07/06	69						
77		fase I+II P2	20 días	vie 07/07/06	jue 03/08/06	76						
78		fase I+ II P3	20 días	vie 04/08/06	lun 04/09/06	77						
79		desvanes fase I + II	15 días	mar 05/09/06	lun 25/09/06	78						
80		planta baja	10 días	mar 26/09/06	lun 09/10/06	79						
81		conexión con acometida	2 días	mar 10/10/06	mié 11/10/06	80						
82		ALICATADOS	40,88 días	vie 04/08/06	mar 03/10/06							
83		fase I+II p1	12 días	vie 04/08/06	mar 22/08/06	77						
84		fase I+II P2	12 días	mié 23/08/06	vie 08/09/06	83						
85		fase I+ II P3	12 días	lun 11/09/06	mar 26/09/06	84						
86		desvanes fase I + II	5 días	mié 27/09/06	mar 03/10/06	85						
87		ESCAYOLA	59,88 días	mié 23/08/06	vie 17/11/06							
88		fase I+II p1	15 días	mié 23/08/06	mié 13/09/06	83						
89		fase I+II P2	15 días	jue 14/09/06	mié 04/10/06	88						
90		fase I+ II P3	15 días	jue 05/10/06	jue 26/10/06	89						
91		desvanes fase I + II	10 días	vie 27/10/06	vie 10/11/06	90						
92		planta baja	5 días	lun 13/11/06	vie 17/11/06	91						
93		ENLUCIDO DE YESO	133,88 días	mié 14/06/06	mar 26/12/06							
102		PAVIMENTO	60,88 días	jue 05/10/06	jue 04/01/07							
103		fase I+II p1	15 días	jue 05/10/06	jue 26/10/06	94						
104		fase I+II P2	15 días	vie 27/10/06	vie 17/11/06	103						
105		fase I+ II P3	15 días	lun 20/11/06	mar 12/12/06	104						
106		desvanes fase I + II	10 días	mié 13/12/06	mar 26/12/06	105						
107		pasillos comunes	6 días	mié 27/12/06	jue 04/01/07	106						

	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	Nombres de los recursos							
							05/03	12/03	19/03	26/03	abril	02/04	09/04
108	CARPINTERIA EXTERIOR	112,88 días	lun 17/07/06	jue 28/12/06									
109	planta baja	2 días	lun 17/07/06	mar 18/07/06	60								
110	fase I+II p1	4 días	vie 27/10/06	jue 02/11/06	103								
111	fase I+II P2	4 días	lun 20/11/06	jue 23/11/06	104								
112	fase I+ II P3	4 días	mié 13/12/06	lun 18/12/06	105								
113	desvanes fase I + II	2 días	mié 27/12/06	jue 28/12/06	106								
114	ACRISTALAMIENTO	117,88 días	mié 19/07/06	mar 09/01/07									
115	planta baja	2 días	mié 19/07/06	jue 20/07/06	109								
116	fase I+II p1	2 días	vie 29/12/06	mar 02/01/07	113								
117	fase I+II P2	2 días	mié 03/01/07	jue 04/01/07	116								
118	fase I+ II P3	2 días	vie 05/01/07	lun 08/01/07	117								
119	desvanes fase I + II	1 día	mar 09/01/07	mar 09/01/07	118								
120	balcones	3 días	vie 21/07/06	mar 25/07/06	115								
121	REVESTIMIENTOS ESCALERAS	11,88 días	vie 05/01/07	lun 22/01/07									
122	desvanes fase I + II	2 días	vie 05/01/07	lun 08/01/07	107								
123	fase I+ II P3	2 días	mar 09/01/07	mié 10/01/07	122								
124	fase I+II P2	2 días	jue 11/01/07	vie 12/01/07	123								
125	fase I+II p1	2 días	lun 15/01/07	mar 16/01/07	124								
126	planta baja	4 días	mié 17/01/07	lun 22/01/07	125								
127	BARANDILLAS ESCALERAS	7 días	mar 23/01/07	mié 31/01/07	126								
128	MONTAJE ASCENSORES	12 días	vie 05/01/07	lun 22/01/07	107								
129	PINTAR TECHOS	18,88 días	mié 04/10/06	mar 31/10/06									
130	fase I+II p1	5 días	mié 04/10/06	mar 10/10/06	86								
131	fase I+II P2	5 días	mié 11/10/06	mié 18/10/06	130								
132	fase I+ II P3	5 días	jue 19/10/06	mié 25/10/06	131								
133	desvanes fase I + II	4 días	jue 26/10/06	mar 31/10/06	132								
134	MONTAR MUEBLES COCINA	47,88 días	jue 02/11/06	jue 11/01/07									
135	fase I+II p1	16 días	jue 02/11/06	jue 23/11/06	133								
136	fase I+II P2	16 días	vie 24/11/06	mar 19/12/06	135								
137	fase I+ II P3	16 días	mié 20/12/06	jue 11/01/07	136								
138	ENCIMERAS	8,88 días	vie 12/01/07	mié 24/01/07									
139	fase I+II p1	3 días	vie 12/01/07	mar 16/01/07	137								
140	fase I+II P2	3 días	mié 17/01/07	vie 19/01/07	139								
141	fase I+ II P3	3 días	lun 22/01/07	mié 24/01/07	140								
142	PILAS+CAMPANAS+VITROCER/	15 días	jue 25/01/07	mié 14/02/07	141								
143	PASAR CABLES ELÉCTRICOS	17,88 días	mié 13/12/06	lun 08/01/07									
144	fase I+II p1	4 días	mié 13/12/06	lun 18/12/06	105								
145	fase I+II P2	4 días	mar 19/12/06	vie 22/12/06	144								
146	fase I+ II P3	4 días	lun 25/12/06	jue 28/12/06	145								
147	desvanes fase I + II	2 días	vie 29/12/06	mar 02/01/07	146								
148	planta baja	4 días	mié 03/01/07	lun 08/01/07	147								
149	PINTAR	39,88 días	mié 17/01/07	mar 13/03/07			PINTAR						
150	fase I+II p1	9 días	mié 17/01/07	lun 29/01/07	139								
151	fase I+II P2	9 días	mar 30/01/07	vie 09/02/07	150								
152	fase I+ II P3	9 días	lun 12/02/07	jue 22/02/07	151								
153	desvanes fase I + II	4 días	vie 23/02/07	mié 28/02/07	152								
154	planta baja	4 días	jue 08/03/07	mar 13/03/07	156								
155	planta sótano	4 días	jue 08/03/07	mar 13/03/07	156								
156	pasillos + escaleras	5 días	jue 01/03/07	mié 07/03/07	153								
157	PONER CAJAS LUZ+FONOPORTA	4,88 días	jue 08/03/07	mié 14/03/07									
158	fase I+II p1	1 día	jue 08/03/07	jue 08/03/07	156								
159	fase I+II P2	1 día	vie 09/03/07	vie 09/03/07	158								
160	fase I+ II P3	1 día	lun 12/03/07	lun 12/03/07	159								
161	desvanes fase I + II	1 día	mar 13/03/07	mar 13/03/07	160								
162	planta baja	1 día	mié 14/03/07	mié 14/03/07	154								
163	planta sótano	1 día	mié 14/03/07	mié 14/03/07	155								
164	MONTAR RADIADORES	14,88 días	vie 23/02/07	jue 15/03/07			AR RADIADORES						
165	fase I+II p1	4 días	vie 23/02/07	mié 28/02/07	152								
166	fase I+II P2	4 días	jue 01/03/07	mar 06/03/07	165								
167	fase I+ II P3	4 días	mié 07/03/07	lun 12/03/07	166								
168	desvanes fase I + II	3 días	mar 13/03/07	jue 15/03/07	167								
169	CARPINTERÍA INTERIOR	24,88 días	lun 12/02/07	vie 16/03/07									
170	fase I+II p1	7 días	lun 12/02/07	mar 20/02/07	151								
171	fase I+II P2	7 días	mié 21/02/07	jue 01/03/07	170								
172	fase I+ II P3	7 días	vie 02/03/07	lun 12/03/07	171								
173	desvanes fase I + II	4 días	mar 13/03/07	vie 16/03/07	172								

Nombre de tarea		Duración	Comienzo	Fin	Predecesoras	Nombres de los recursos													
174	MONTAR SANITARIOS	11,88 días	vie 02/03/07	lun 19/03/07			05/0312/0319/0326/03abril02/0409/04												
175		fase I+II p1	4 días	vie 02/03/07	mié 07/03/07	171		I+II p107/03											
176		fase I+II P2	4 días	jue 08/03/07	mar 13/03/07	175		08/03fase I+II P213/03											
177	fase I+ II P3	4 días	mié 14/03/07	lun 19/03/07	176		14/0319/03												
178	SEÑALIZACIÓN VIVIENDAS+PLANTAS LIMPIEZA	1 día	mié 14/03/07	mié 14/03/07	154		14/0314/03SEÑALIZACIÓN VIVIENDAS+PLANTAS												
179		17,88 días	jue 01/03/07	lun 26/03/07			LIMPIEZA												
180	fase I+II p1	4 días	jue 01/03/07	mar 06/03/07	153		06/03												
181	fase I+II P2	4 días	mié 07/03/07	lun 12/03/07	180		07/03fase I+II P212/03												
182	fase I+ II P3	4 días	mar 13/03/07	vie 16/03/07	181		13/03fase I+ II P316/03												
183	desvanes fase I + II	2 días	lun 19/03/07	mar 20/03/07	182		19/03desvanes fase I + II20/03												
184	planta baja	2 días	vie 23/03/07	lun 26/03/07	185		23/03planta baja26/03												
185	planta sótano	2 días	mié 21/03/07	jue 22/03/07	183		21/03planta sótano22/03												
186	MONTAJE EXTINTORES+PLACAS SALIDA MEDIDAS DE SEGURIDAD	1 día	mié 14/03/07	mié 14/03/07	155		14/0314/03MONTAJE EXTINTORES+PLACAS SALIDA GARAJE												
187		355 días	mar 25/10/05	lun 26/03/07			26/03												