

Concrete Tender Control plan



Supervision plan



Tender control plan



Control plan

Case: Moldevej 29-39	No. of case:	Date:	Rev:	Page of
Location: Concrete and concrete element works Contract/building component: foundations, element stairs, hollowcore slabs				

Pos. No.:	Subject:	Method/How	Frequency:	Time:	Demands:	Demands to documentation:	Who/ Responsible:	Carried out / Reference:
	Materials							
1	Cast-in situ concrete	Slumping test	Every delivery	At delivery	DS 423	Report	Main contractor	
2	Reinforcement	Visual inspection for dimensions and faults	Every delivery	Before installation	DS 411	Signed of by the site foreman	Main contractor	
3	Elements	Visible inspection for cracks and faults	All elements	At delivery	DS 414	Report/pictures	Main contractor	
	Fabrication							
1	Dimensions	Measurement	All elements	Before delivery	+/- 5mm		Main contractor	
2	Installation holes	Measurement	All	Before delivery	+/- 3mm		Main contractor	
3	Strength	Crush test	All casts sampled	Before delivery	DS 423	Report	Main contractor	
	Execution							
1	Placement	Drawing check/ measurement	All	Before fitting	+/-5mm	Supervision plan	Main contractor	
2	Alignment	Measurement	All	After fixing	+/- 5mm	Supervision plan	Main contractor	
3	Connections	According to detail plans, visual inspection	All	Before removal of scaffolding	DS 482	Report	Main contractor	
4	Cast- in situ components, width & length	Measurement	All	Before cast	+/- 10mm		Main contractor	
5	Cast- in situ components, height	Measurement	All	Before and After cast	+/-5mm		Main contractor	