

Company: VIAConstruction Ltd

Case: SVANEKØKKENET AARHUS

Page 1 of 1

Contract: Concrete works

Sag nr.:

PROCESS CONTROL:		CONTROL CIRKUMFERENC E
Building part: Foundations- Formworks		
House nr. part nr.:		
NR.	CONTROLD BY: FOREMAN	CONTROL- METHODE:
Control of formwork before casting should comprise:		
1	Geometry	Visual + Measure
2	Stability and anchorage	Visual + Measure + Physical test
3	Tightness	Visual
4	Cleanliness, roughness and moisture and casting joints.	Visual
5	Keeping moist the formwork made of absorbent materials	Visual
6	Appearance	Visual
7	Rebates, casting-in parts and fittings, and similar	Visual
8	Applied anti-adhesive materials	Visual

date	Control activity									be marks	sign
	1	2	3	4	5	6	7	8	9		
20/05/13	X									Ok	Maria
20/05/13		X								Ok	Maria
20/05/13			X							Ok	Maria
20/05/13				X						Ok	Maria
20/05/13					X					Ok	Maria
20/05/13						X				Ok	Maria
20/05/13							X			Ok	Maria
20/05/13								X		Ok	Maria

Date: 25/05/2013 Sign: Maria Prieto