

	Duration of days of task (in total)	Man power	MAY 2013							NOVEMBER 2012							MAY 2013							MAY 2013						
week 1							Week 1							Week 32							Week 3									
								Friday 3	Saturday 4	Sunday 5	Monday 6	Tuesday 7	Wednesday 8	Thursday 9	Friday 10	Saturday 11	Sunday 12	Monday 13	Tuesday 14	Wednesday 15	Thursday 16	Friday 17	Saturday 18	Sunday 19	Monday 20	Tuesday 21	Wednesday 22	Thursday 23	Friday 24	Saturday 25
SEWER/CONCRETE WORKS																														
Rainwater pipes	2,65	4																												
Excavation							1																							
Transport of Soil to storage area							1																							
Installation pipes							2																							
Backfilling: Wheel Loader to load the dumper with sand																														
Backfilling: Transport of sand from storage area																														
Backfilling: Excavator to backfill with sand (1rst layer)																														
Backfilling: Wheel Loader to load the dumper with soil																														
Backfilling: Transport of soil from storage area																														
Backfilling: Excavator to backfill with soil (2nd layer)																														
Compacting																														
Sewer pipes	6,8	4																												
Excavation																														
Transport of Soil to storage area																														
Intallation pipes																														
Backfilling: Wheel Loader to load the dumper with sand																														
Backfilling: Transport of sand from storage area																														
Backfilling: Excavator to backfill with sand (1rst layer)																														
Backfilling: Wheel Loader to load the dumper with soil																														
Backfilling: Transport of soil from storage area																														
Backfilling: Excavator to backfill with soil (2nd layer)																														
Backfilling: Wheel Loader to load the dumper with MSG																														
Backfilling: Transport of MSG from storage area																														
Backfilling: Excavator to backfill with MSG (3rd layer)																														
Compacting																														
Installation Pump and automatics	0,34	1																												
Road drainage	1,25	4																												
Excavation																														
Transport of Soil to storage area																														
Installation of pipes																														
Backfilling: Wheel Loader to load the dumper with sand																														
Backfilling: Transport of sand from storage area																														
Backfilling: Excavator to backfill with sand (1rst layer)																														
Backfilling: Wheel Loader to load the dumper with soil																														
Backfilling: Transport of soil from storage area																														
Backfilling: Excavator to backfill with soil (2nd layer)																														
Compacting																														
Connexion to Public System	0,17	1																												
Flushing and TV inspection	0,6	1																												
Point and trench foundations (elements A,B,C)	5	4																												
Blinding layer																														
Reinforcement																														
Formworks elements																														
Other materials																														