

Tender Control Plan

☐

Supervision plan

☒

Tender Control Plan

☐

Control Plan

Case: Sintrupvej 13, 8220 Aarhus	Nº of case:	Date:	Rev.:	Page of
Location: Carpenter	Contract Building Component: Gypsum walls			

Nº	Subject	Method	Frequency	Time	Demands	Docume ntation	Who/ Responsible	Reference
1	Gypsum board	Delivery notes with specifications	Once	Delivery	No defects	Notes	Main Contractor	
2	Steel profiles	Visual control	Once	Mounting	No defects	Notes	Main Contractor	
3	Screw	Measurement	All measures	Mounting		Report	Workers	
4	Insulation in int. light wall	Visual control	Daily	Before closing	Sound demand	Report	Main Contractor	
5	Distance between the steel profiles	Measurement	Once	Mounting	References	Report	Workers	
6	Leveling of the light wall	Measurement	Once	Finishing	Straight	Notes	Workers	
7	Sealed of the joints	Visual control	Once	Finishing	No holes and good execution	Notes	Workers	
8	Hole of the door	Measurement	Once	Mounting	Straight	Notes	Workers	
9	Union in corners	Measurement	Once	Before finish	Straight	Notes	Main Contractor	
10	Level of the floor	Measurement	Once	Before start	The same level, straight	Notes	Main Contractor	