

Company: VIAConstruction Ltd

Case: SVANEKØKKENET AARHUS

Page 1 of 1

Contract: Concrete works

Sag nr.:

PROCESS CONTROL:		CONTROL CIRKUMFERENC E
Building part: Foundations- Reinforcement (Steel)		
House nr. part nr.:		
NR.	CONTROLD BY:	CONTROL- METHODE:
Control of reinforcement before pouring of concrete should comprise:		
1	That the reinforcement is of the specified type	Visual
2	The reinforcement is clean (Free of rust, old concrete, oil, grease, painting and other damaging materials)	Visual
3	The amount, dimensions and placing is as specified	Visual + Measurement
4	The reinforcement is correctly bent and fixed	Visual + Physical test
5	The cover layer on the reinforcement lives up to the specified requirements	Visual
6		
7		
8		

date	Control activity									be marks	sign
	1	2	3	4	5	6	7	8	9		
20/05/13	X									Ok	Maria
20/05/13		X								Ok	Maria
20/05/13			X							Ok	Maria
20/05/13				X						Ok	Maria
20/05/13					X					Ok	Maria

Date: 25/05/2013 Sign: Maria Prieto