

April
May
June
July
August
Sepetember
October

DELIVERY PLAN								
Nr	Unit	Subject	Type	Quantity	Date	Placement	Comment	
1	m3	Sand		707,31	24/05/2013	Backfilling Zone A + Lift and stairs basement:	SOIL WORKS	
2	m3	Sand		745,36	05/08/2013	Backfilling Zone B + Exterior stairs	SOIL WORKS	
3	m3	Sand		298	05/08/2013	Backfilling Zone C+ D	SOIL WORKS	
4	m3	Sand		51,69	26/04/2013	Backfilling sewer pipes	SEWER WORKS	
5	m3	Sand		23	26/04/2013	Backfilling rainwater pipes	SEWER WORKS	
6	m3	Sand		34,29	26/04/2013	Backfilling drainage pipes	SEWER WORKS	
7	m3	Sand		12,04	26/04/2013	Backfilling Road drainage	SEWER WORKS	
8	m3	MSG		194,06	05/08/2013	Backfilling Zone C+ D	SOIL WORKS	
9	m3	MSG		19,2	26/04/2013	Backfilling sewer pipes	SEWER WORKS	
10	m3	Concrete	25	27,67	23/05/2013	Foundations		
11	m3	Concrete	25	210,32	29/05/2013	Slab		
12	m3	Concrete	25	66,6	02/07/2013	Basement walls		
13	m3	Concrete	25	25,42	07/08/2013	Elevator rebate		
14	m3	Concrete	25	9,34	20/08/2013	External walls		
15	m3	Concrete	4	2,31	20/05/2013	Foundations		
16	m3	Concrete	4	19,12	29/05/2013	Slab		
17	m3	Concrete	4	1,3	07/08/2013	Elevator rebate		
18	m3	Concrete	4	0,31	20/08/2013	External walls		
19	kg	Steel	Y8	19,24	17/05/2013	Foundations		
20	kg	Steel	Y8	166,9	01/07/2013	Basement walls		
21	kg	Steel	Y10	18,64	17/05/2013	Foundations		
22	kg	Steel	Y10	116,82	01/07/2013	Basement walls		
23	kg	Steel	Y10	153,22	06/08/2013	Elevator rebate		
24	kg	Steel	Y12	1452,7	17/05/2013	Foundations		
25	kg	Steel	Y12	7238,4	28/05/2013	Slab		
26	kg	Steel	Y12	412,9	01/07/2013	Basement walls		
27	kg	Steel	Y12	281,45	06/08/2013	Elevator rebate		
28	kg	Steel	Y12	80	19/08/2013	External walls		
29	kg	Steel	RIONET 10010	6555,8	01/07/2013	Basement walls		
30	kg	Steel	RIONET 10010	1994,05	06/08/2013	Elevator rebate		
31	kg	Steel	RIONET 8015	195,33	19/08/2013	External walls		
32	m2	Radon barrier		13,8	22/05/2013	Foundations		
33	m2	Polystyren	20 mm	8,6	22/05/2013	Foundations + Basement walls		
34	pcs	Concrete blocks		34	27/05/2013	Foundations		
35	m	Volclay Voltex		61	22/05/2013	Foundations + slab + B.walls + elevat.		
36	m	Beton hulkel	50x50 mm	147,58	01/07/2013	Basement walls + Elevator		
37	m	Volclay	Waterstop RX-101	135	01/07/2013	Basement walls + Elevator		
38	m2	Mineral wool	100 mm	33,2	06/08/2013	Elevator rebate		