

Company: VIAConstruction Ltd



Case: SVANEKØKKENET AARHUS

Page1 of 1

Contract: Concrete works

Sag nr.:

<b>PROCESS CONTROL:</b>		CONTROL CIRKUMFERENC E
Building part: Foundations- Concrete		
House nr. _____ part nr.: _____		
NR.	CONTROLD BY:	CONTROL- METHODE:
Control should include the following:		
1.	The concrete's age at the beginning of pouring/end of pouring the concrete	Visual (Delivery Papers)
2.	Separation and compression	Visual
3.	Registering of the process of casting and floating, including the time process, possible interruptions and disturbances.	Measurement
4.	Temperature conditions, including temperature differences in the concrete	Visual and Measurement
5.	After care, including methods and progress	Visual
6.	Registering of climatic conditions at pouring (wind speed, air temperature, relative air moisture content, sunshine and rain)	Visual and Measurement
7.	Time of striking of formwork	Visual and Measurement
8.	After striking of formwork, the concrete should be inspected	Visual

date	Control activity									be marks	sign
	1	2	3	4	5	6	7	8	9		
20/05/13	X									Ok	Maria
20/05/13		X								Ok	Maria
20/05/13			X							Ok	Maria
20/05/13				X						Ok	Maria
20/05/13					X					Ok	Maria
20/05/13						X				Ok	Maria
20/05/13							X			Ok	Maria
20/05/13								X		Ok	Maria

Date: 25/05/2013 Sign: Maria Prieto