

DELIVERY PLAN CONCRETE WORKS						
NR	UNIT	SUBJECT	TYPE	DATE	PLACEMENT	COMMENT
1	m3	concrete	mass concrete	09-04-2015	building site	blinding layer
2	kg	Steel	Y-12 Y-8	12-04-2015	building site	Foundation
3	m3	concrete	HA-25	15-05-2015	building site	Foundation
4	kg	Steel	Y-12 Y-8	16-05-2015	building site	Column 1
5	m2	Formworks		17-05-2015	building site	Column 1
6	m3	concrete	HA-25	31-05-2015	building site	Column 1
7	kg	Steel	Y-12 Y-8	31-05-2015	building site	Slab1
8	m2	Formworks		15-06-2015	building site	Slab1
9	m3	concrete	HA-25	29-06-2015	building site	Slab1
10	u	beams		01-07-2015	building site	Slab1
11	u	Concrete beams fillers		07-07-2015	building site	Slab1
12	kg	Steel	Y-12 Y-8	16-07-2015	building site	Column 2
13	m2	Formworks		17-07-2015	building site	Column 2
14	m3	concrete	HA-25	31-07-2015	building site	Column 2
15	kg	Steel	Y-12 Y-8	31-07-2015	building site	Slab2
16	m2	Formworks		15-08-2015	building site	Slab2
17	m3	concrete	HA-25	29-08-2015	building site	Slab2
18	u	beams		01-09-2015	building site	Slab2
19	u	Concrete beams fillers		07-09-2015	building site	Slab2
20	kg	Steel	Y-12 Y-8	16-09-2015	building site	Column 3
21	m2	Formworks		17-09-2015	building site	Column 3
22	m3	concrete	HA-25	31-09-2015	building site	Column 3
23	kg	Steel	Y-12 Y-8	31-09-2015	building site	Slab3
24	m2	Formworks		15-10-2015	building site	Slab3
25	m3	concrete	HA-25	29-10-2015	building site	Slab3
26	u	beams		01-10-2015	building site	Slab3
27	u	Concrete beams fillers		07-10-2015	building site	Slab3
28	m2	Formworks		10-10-2015	building site	stairs
29	Kg	Steel	Y-12 Y-8	15-10-2015	building site	stairs
30	m3	concrete	HA-25	20-10-2015	building site	stairs
31	m2	Formworks		25-10-2015	building site	stairs
32	Kg	Steel	Y-12 Y-8	31-10-2015-	building site	stairs
33	u	plastic beams fillers		05-11-2015	building site	stairs
34	m3	concrete	HA-25	15-11-2015	building site	stairs
35	m2	Formworks		20-11-2015	building site	fence
36	Kg	Steel	Y-12 Y-8	25-11-2015	building site	fence
37	m3	concrete	HA-25	05-12-2015	building site	fence